





2 towers - 618 Suites


Riser planning




IDF planning



Splicing Box planning



MDF planning



PON and Splicing planning

20 O'Neill Rd						
Riser Floor	Riser Closet	IDF No.	Backbone	Splicing Box	PON No.	Test result (Db)
4	Main closet	1	A	1 X 32	1	-16.73
6	Main closet	2	A	1 X 32	1	-17.27
8	Main closet	3	A	1 X 32	2	-15.8
11	Main closet	4	A	1 X 32	2	-17.06
14	Main closet	5	A	1 X 32	3	-17.66
4	Secondary closet	6	B	1 X 32	3	-16.89
6	Secondary closet	7	B	1 X 32	4	-16.08
MTR-P1	MTR	22	-	Patch Cable	4	-15.82

50 O'Neill Rd						
Riser Floor	Electrical closet	IDF No.	Backbone	Splicing Box	PON No.	Test result (Db)
2		8	C	1 X 32	5	-17.17
4	Secondary closet	9	C	1 X 32	5	-17.26
7	Secondary closet	10	C	1 X 32	6	-17.56
3	Main closet	11	D	1 X 32	6	-17.19
6	Main closet	12	D	1 X 32	7	-17.01
9	Main closet	13	D	1 X 32	7	-17.62
12	Main closet	14	D	1 X 32	8	-17.65
14	Main closet	15	D	1 X 32	9	-16.92
17	Main closet	16	F	1 X 32	9	-16.41
21	Main closet	17	F	1 X 32	9	-17.19
25	Main closet	18	F	1 X 32	10	-16.98
27	Main closet	19	F	1 X 32	10	-17.86
30	Main closet	20	F	1 X 32	11	-16.02
Telecom room-P1	Telecom room	21	C	1 X 32	11	-15.88

Active hardware connection

